

Status of KGBV Construction Sept. 2015

S.N.	District	Block	Name of KGBV	KGBV Sanctioned Year	Estimated Cost	Sanctioned Cost					Amount Released to Const. Agency	Const. Agency	Physical Progress		Present Status of Work		Status of Boundary wall	
						GOI		State					Total	GF	FF	GF		FF
						Building	Boring/BW/Elect.	earlier SCP	SPA (Mar. 12-13)	SPA (Mar. 13-14)								
1	Almora	Dhauladevi	Chagethigaon	2004-05	87.06	15.00	0.00	72.06	0.00		87.06	87.06	RES	100%	100%	Complete & handover	Complete & handover	Incomplete
		Lamagara	Sunari Jainti	2004-05	124.85	23.10	2.70	0.00	99.05		124.85	108.29	RES	70%	70%	upto finishing level	upto finishing level	Building under Const.
2	Bageshwar	Kapkot	Utrora	2004-05	90.41	23.10	2.70	25.12	39.49		90.41	84.64	RES	100%	100%	Complete & handover	Completed	Yes
3	Chamoli	Ghat	Ghat	2004-05	82.05	23.10	2.70	14.28	41.97		82.05	82.05	RES	100%	100%	Complete & handover	Completed	Yes
4	Champawat	Champawat	Tanakpur	2004-05	70.29	15.00	0.00	41.80	0.00	13.49	70.29	70.29	RES	100%	100%	Complete & handover	Complete & handover	Yes
5	Dehradun	Kalsi	Koraba	2004-05	102.45	23.10	2.70	0.00	76.65		102.45	96.65	RES	100%	100%	Completed	Completed	No
		Chakrata	Tuni	2010-11	80.15	80.15	0.00	0.00	0.00		80.15	80.15	RES	100%	100%	Completed	Completed	No
6	Haridwar	Narsan	Harjolijat	2004-05	124.21	20.00	0.00	104.21	0.00		124.21	124.21	RES	100%	100%	Complete & handover	Complete & handover	Yes
		Roorkee	Bajuhedi	2006-07	91.98	23.10	2.70	0.00	0.00	11.37	37.17	23.10	UPRNN	100%	0%	Complete & handover	Budget Sanctioned in March 2014	Yes
		Laksar	Akaberpur Ud	2006-07	93.28	23.10	2.70	0.00	0.00	11.35	37.15	23.10	UPRNN	100%	0%	Complete & handover	Budget Sanctioned in March 2014	Yes
		Bahadarabad	Ranimajara	2006-07	92.57	23.10	2.70	0.00	0.00	11.35	37.15	23.10	UPRNN	100%	0%	Complete & handover	Budget Sanctioned in March 2014	Incomplete
		Bahgwanpur	Mohitpur	2006-07	112.19	23.10	2.70	0.00	16.05	11.35	53.20	23.10	UPRNN	100%	10%	Completed	Budget Sanctioned in March 2014	Yes
		Forest Village	Badiwala	2008-09	25.80	23.10	2.70	0.00	0.00		25.80	23.10	RES	100%	NA	Complete & handover	Proposal sent to Govt. of Uttarakhand	Incomplete
7	Nanital	Okhalkhanda	Khansue	2004-05	54.56	23.10	2.70	0.00	28.76		54.56	40.79	Payjal Nigam	100%	80%	Complete & handover	upto finishing level	No
8	Pauri	Thalisain	Tripalisain	2004-05	80.57	23.10	2.70	0.00	54.77		80.57	67.87	RES	95%	95%	White wash in progress	White wash in progress	Building under Const.
9	Pithoragarh	Gangolihat	DasaitHall	2004-05	80.94	23.10	2.70	12.90	42.24		80.94	78.24	RES	100%	100%	Complete & handover	Complete & handover	Yes
10	Tehri	Jaunpur	Rautu Ki Beli	2004-05	79.46	23.10	2.70	0.00	53.66		79.46	71.51	UPRNN	100%	100%	Complete	Complete	No
		Bhilangana	Raunsal	2006-07	86.07	23.10	2.70	0.00	60.27		86.07	80.16	UPRNN	100%	100%	Complete	Complete	No
		Narendranagar	Aampata	2006-07	79.27	23.10	2.70	0.00	53.47		79.27	74.04	UPRNN	100%	100%	Complete	Complete	No
		Pratapnagar	Sujaddgaon	2006-07	82.85	80.15	2.70	0.00	0.00		82.85	72.96	RES	100%	100%	Complete	Complete	No
		Thauldhar	Kaushal	2006-07	101.82	23.10	2.70	23.21	52.81		101.82	94.34	UPRNN	99%	99%	Building work Complete Elect./Water conection bal	Building work Complete Elect./Water conection bal	Building under Const.

Status of KGBV Construction Sept. 2015

S.N.	District	Block	Name of KGBV	KGBV Sanctioned Year	Estimated Cost	Sanctioned Cost					Amount Released to Const. Agency	Const. Agency	Physical Progress		Present Status of Work		Status of Boundary wall	
						GOI		State					Total	GF	FF	GF		FF
						Building	Boring/BW/Elect.	earlier SCP	SPA (Mar. 12-13)	SPA (Mar. 13-14)								
11	U.S.Nagar	Sitarganj	Sitarganj	2004-05	15.00	15.00	0.00	0.00	0.00		15.00	15.00	RES	100%	NA	Complete & handover	Proposal sent to Govt. of Uttarakhand.	Yes
		Bajpur	Bajpur-Chakarapur	2004-05	67.61	23.10	2.70	0.00	0.00	11.81	37.61	25.80	RES	100%	0%	Complete & handover	work in progress	Yes
12	Uttarkashi	Naugaon	Gangani	2004-05	96.60	23.10	2.70	22.78	48.02		96.60	89.10	UPRNN	100%	100%	Completed	Completed	NO
		Chinyalisaur	Dhanpur	2006-07	86.37	23.10	2.70	0.00	60.57		86.37	86.37	UPRNN	100%	100%	Complete & handover	Complete & handover	No
		Purola	Kandiyal Gaon	2006-07	87.81	23.10	2.70	0.00	62.01		87.81	78.91	UPRNN	98%	98%	handover proses in progress	handover proses in progress	Building under Const.
		Mori	Kharsari	2006-07	89.27	23.10	2.70	0.00	63.47		89.27	80.22	UPRNN	100%	100%	Complete & handover	Complete & handover	Building under Const.
Total					2334.65	779.56	59.40	316.36	853.260	70.72	2079.30	1871.83						

12 UPRNN
15 RES
1 Pay Jal Nigam

16 GF/FF Complete
24 GF Complete
4 In Progress
11 Boundary Wall available
4 Boundary Wall incomplete
6 Buildings are under const.
5 No Boundary wall