

Status of KGBV Construction (APRIL 2014)

S.N.	District	Block	Name of KGBV	KGBV Sanctioned Year	Estimated Cost	Sanctioned Cost				Amount Released to Const. Agency	Const. Agency	Physical Progress		Present Status of Work		Anticipated date of completion	
						GOI		State				Total	GF	FF	GF		FF
						Building	Boring/ BW/Elect.	earlier SCP	SPA (Mar.13/14)								
1	Almora	Dhauladevi	Chagethigaon	2004-05	87.06	15.00		72.06	0.00	87.06	87.06	RES	100%	100%	Complete & handover	Complete & handover	
		Lamagara	Sunari Jainti	2004-05	124.85	23.10	2.70	0.00	99.05	124.85	108.29	RES	50%	50%	Brick work in progress	Brick work in progress	Jun-14
2	Bageshwar	Kapkot	Utrora	2004-05	90.41	23.10	2.70	25.12	39.49	90.41	75.15	RES	100%	50%	Complete & handover	Slab work in progress	May-14
3	Chamoli	Ghat	Ghat	2004-05	82.05	23.10	2.70	14.28	41.97	82.05	62.55	RES	100%	50%	Complete & handover	Slab work in progress	May-14
4	Champawat	Champawat	Tanakpur	2004-05	56.80	15.00		41.80	0.00	56.80	56.80	RES	100%	100%	Complete & handover	Complete & handover	
5	Dehradun	Kalsi	Koraba	2004-05	102.45	23.10	2.70	0.00	76.65	102.45	96.65	RES	100%	100%	Completed	Completed	May-14
		Chakrata	Tuni	2010-11	80.15	80.15		0.00	0.00	80.15	72.00	RES	100%	90%	Complete	upto finishing level	May-14
6	Haridwar	Narsan	Harjolijat	2004-05	124.21	20.00		104.21	0.00	124.21	124.21	RES	100%	100%	Complete & handover	Complete & handover	
		Roorkee	Bajuhedi	2006-07	25.80	23.10	2.70	0.00	0.00	25.80	23.10	UPRNN	100%	NA	Complete & handover	Budget Sanctioned in March 2014	
		Laksar	Akaberpur Ud	2006-07	25.80	23.10	2.70	0.00	0.00	25.80	23.10	UPRNN	100%	NA	Complete & handover	Budget Sanctioned in March 2014	
		Bahadarabad	Ranimajara	2006-07	25.80	23.10	2.70	0.00	0.00	25.80	23.10	UPRNN	100%	NA	Complete & handover	Budget Sanctioned in March 2014	
		Bahganpur	Mohitpur	2006-07	41.85	23.10	2.70	0.00	16.05	41.85	23.10	UPRNN	100%	0%	Completed	Budget Sanctioned in March 2014	
		Forest Village	Badiwala	2008-09	23.10	23.10		0.00	0.00	23.10	23.10	RES	100%	NA	Complete & handover	Proposal sent to Govt. of Uttarakhand	
7	Nanital	Okhalkhanda	Khansue	2004-05	54.56	23.10	2.70	0.00	28.76	54.56	40.79	Payjal Nigam	100%	0%	Complete & handover	Yet to be start	Jun-14
8	Pauri	Thalisain	Tripalisain	2004-05	80.57	23.10	2.70	0.00	54.77	80.57	50.49	RES	60%	10%	In progress	In progress	Jun-14
9	Pithoragarh	Gangolihat	Dasaitball	2004-05	80.94	23.10	2.70	12.90	42.24	80.94	78.00	RES	100%	80%	Completed	Plaster work in progress	May-14
10	Tehri	Jaunpur	Rautu Ki Beli	2004-05	79.46	23.10	2.70	0.00	53.66	79.46	68.72	UPRNN	90%	80%	Plaster work in progress	Flooring work in progress	May-14
		Bhilangana	Raunsal	2006-07	86.07	23.10	2.70	0.00	60.27	86.07	72.40	UPRNN	75%	65%	Plaster work in progress	Brick work 90% complete	Jun-14
		Narendranagar	Aampata	2006-07	79.27	23.10	2.70	0.00	53.47	79.27	68.61	UPRNN	70%	55%	Plaster work in complete	Brick work in progress	May-14
		Pratapnagar	Sujaddgaon	2006-07	82.85	80.15	2.70	0.00	0.00	82.85	73.71	RES	95%	95%	Painting & finishing work in progress	Painting & finishing work in progress	Apr-14
		Thauldhar	Kaushal	2006-07	101.82	23.10	2.70	23.21	52.81	101.82	97.14	UPRNN	90%	75%	Plaster work in progress	Plaster work in progress	Jun-14

Status of KGBV Construction (APRIL 2014)

S.N.	District	Block	Name of KGBV	KGBV Sanctioned Year	Estimated Cost	Sanctioned Cost				Amount Released to Const. Agency	Const. Agency	Physical Progress		Present Status of Work		Anticipated date of completion	
						GOI		State				Total	GF	FF	GF		FF
						Building	Boring/ BW/Elect.	earlier SCP	SPA (Mar.13/14)								
11	U.S.Nagar	Sitarganj	Sitarganj	2004-05	15.00	15.00		0.00	0.00	15.00	15.00	RES	100%	NA	Complete & handover	Proposal sent to Govt. of Uttarakhand	
		Bajpur	Bajpur-Chakarapur	2004-05	25.80	23.10	2.70	0.00	0.00	25.80	25.80	RES	100%	NA	Complete & handover	Buget Sanctioned in March 2014	
12	Uttarkashi	Naugaon	Gangani	2004-05	96.60	23.10	2.70	22.78	48.02	96.60	84.58	UPRNN	100%	80%	Completed	Brick work in progress	May-14
		Chinyalisaur	Dhanpur	2006-07	86.37	23.10	2.70	0.00	60.57	86.37	80.31	UPRNN	100%	100%	complete	complete	Mar-14
		Purola	Kandiyal Gaon	2006-07	87.81	23.10	2.70	0.00	62.01	87.81	78.91	UPRNN	80%	50%	Plaster work in progress	Slab casted	Jun-14
		Mori	Kharsari	2006-07	89.27	23.10	2.70	0.00	63.47	89.27	80.22	UPRNN	95%	75%	flooring in progress	flooring in progress	May-14
Total					2005.88	779.56	56.70	316.36	853.260	2005.88	1782.05						